

Record of Road Test – Tractor/Single Trailer Combination**OP-104S****Last Update: 25 February 2022****SECTION 1**

Verification was made by the service provider authorized officer/business contact to ensure the service provider driver named below meets the contractual terms of the agreement between FedEx Ground and the service provider for road testing with a tractor and a single trailer combination unit.

Date: ____/____/____

Driver Candidate's Name (Print): _____ FedEx ID: _____

SECTION 2: THIS SECTION IS COMPLETED BY THE TEST ADMINISTRATOR DESIGNATED TO CONDUCT THIS ROAD TEST

I certify that I will conduct this road test with the driver named in SECTION 1. Each item will be evaluated according to how the driver performs each task. I am properly licensed to operate the type of vehicle in which this driver is being tested.

The road test will be of sufficient duration (no less than 10 miles/16 kilometers in distance). I also certify that I have verified that the service provider driver to be tested has successfully completed the FedEx Ground Owned Equipment Familiarization Acknowledgement by viewing the completion certificate and documenting the certificate number below.

Signature: _____

Test Administrator Name (Print): _____

Test Administrator Employer Name: Nashbox Logistics

Road Test Administrator FedEx ID (if applicable): _____ Date: ____/____/____

FedEx Ground Equipment Familiarization Acknowledgement Certificate Number: _____

SECTION 3: ROAD TESTED VEHICLE

Configuration Tested:

☒ Tractor - Single Trailer Combination (The trailer must be a 53 ft. tandem-axle for the test to be valid.)

Unit Numbers:

Tractor: _____ Trailer: _____

RECORD OF ROAD TEST EVALUATION AND DESCRIPTION

Driver will not make any markings, print or write on any portion of this record of road test. The TA conducting this road test observes the driver and marks each line item with one of the following ratings:

- Y = Satisfactory
- N = Unsatisfactory
- NA = Not Applicable

If any of the line items are marked as unsatisfactory, the entire test is considered to be unsatisfactory, which results in a failure to successfully complete the road test.

SECTION 4: TRACTOR PRE-TRIP INSPECTION

<u> y </u>	Checks for fluid leaks approaching the vehicle
<u> y </u>	Checks oil, fluid levels, wiring, belts & hoses for defects
<u> y </u>	Checks inner steering tires for hub oil leaks, bulges, cuts
<u> y </u>	Checks front axle suspension for mounting, cracks, breaks and missing components
<u> y </u>	Checks steering axle pushrod stroke
<u> y </u>	Ensures vehicle is in neutral and parking brake is set when starting vehicle
<u> y </u>	Checks steering wheel free play
<u> y </u>	Checks seat and seat belt assembly
<u> y </u>	Checks gauges, wipers, defroster fan, horn and windshield for cracks and obstructions
<u> y </u>	Checks lower air pressure warning and governor kick in and out pressure
<u> y </u>	Checks documentation and safety triangles/flares, fire ext., first aid kit (must be mounted)
<u> y </u>	Checks front bumper, license plate, hood and latches
<u> y </u>	Checks battery box, steps and handrail mounting
<u> y </u>	Checks fuel tank mounting, cap, fuel level and for leaks
<u> y </u>	Checks exhaust mounting and for leaks
<u> y </u>	Checks mirror condition and mounting
<u> y </u>	Checks rear suspension for defects

<u> y </u>	Checks frame and catwalk condition
<u> y </u>	Checks fifth wheel mounting and hardware
<u> y </u>	Checks condition of air lines and light cord
<u> y </u>	Chocks wheels, charges the air system and checks for leaks
<u> y </u>	Checks pushrod stroke for drive axle(s)

Checks Following Tire Conditions

<u> y </u>	Tread depth
<u> y </u>	Bulges and cuts
<u> y </u>	Rims for cracks
<u> y </u>	Wheel fasteners

Checks Following Tractor Lights

<u> y </u>	Headlights (high and low beam)
<u> y </u>	Left and right signals
<u> y </u>	Four-way flashers
<u> y </u>	Tail lights
<u> y </u>	Brake lights
<u> y </u>	Clearance lights

SECTION 5: COUPLING TRACTOR TO TRAILER**Coupling Tractor to Trailer**

<u> y </u>	Pre-trips trailer	<u> y </u>	Keeps air brake and light lines clear when backing fifth wheel under lead trailer
<u> y </u>	Lines up tractor fifth wheel with trailer king pin (does not yet back under trailer)	<u> y </u>	Couples to trailer and checks fifth wheel is located (visual and tug test)
<u> y </u>	Locks/sets tractor parking brake	<u> y </u>	Locks/set tractor brake
<u> y </u>	Removes king pin lock from lead trailer (as needed)	<u> y </u>	Ensures proper light cord connection
<u> y </u>	Ensures fifth wheel jaws are open and ramps are tilted down	<u> y </u>	Performs visual inspection to verify that fifth wheel release handle is retracted all the way, no gaps exist between bottom of the trailer and top of fifth wheel plate, and fifth wheel jaws are locked securely
<u> y </u>	Ensures proper fifth wheel height and position to trailer before backing under trailer	<u> y </u>	Raises landing legs and stows landing gear handle
<u> y </u>	Performs walk around to ensure no persons are in, under or around any equipment	<u> y </u>	Pulls lead trailer forward to perform a test stop and checked braking action
<u> y </u>	Checks for gap between fifth wheel and upper king pin plate (visual)	<u> y </u>	Locks/sets tractor parking brake
<u> y </u>	Verifies trailer door is closed	<u> y </u>	Rechecks air lines and light cord hookup
<u> y </u>	Releases tractor parking brake	<u> y </u>	Raises and stows landing gear
<u> y </u>	Backs slowly, couples tractor to king pin of lead trailer and latches fifth wheel		

CONFIRMATION OF DRIVER CANDIDATE

*Driver candidate acknowledges that the person who signed below is the person who coupled the trailer.

Driver Candidate Signature: _____

*Road test administrator acknowledges that the person who signed below has witnessed the coupling of the trailer by the above driver candidate.

Road Test Administrator Signature: _____

*Has the driver candidate reviewed the SkillSoft Equipment Familiarization videos? ☒ Yes ☐ No
Enter the certification number in the proper space in Section 2.

Road Test Administrator: Driver candidate should explain proper coupling while being evaluated.

SECTION 6: PRE-TRIP INSPECTION COMBINATION UNIT

 y Checks documents, inspection decals and license plates
 y Checks trailer body for visible damage
 y Checks roll up door condition and load security

Checks Following Lights on All Units

 y Left and right signals
 y Four-way flashers
 y Tail lights
 y Brake lights
 y Clearance lights
 y License plate lights

Checks Tire Conditions on Both Trailers

 y Tread depth
 y Bulges and cuts
 y Rims for cracks
 y Wheel fasteners

Checks Brakes on All Units

 y Adjustment
 y Lining/drum condition
 y Operation
 y Airlines for conditions and mounting
 y System for air leaks
 y Suspension for defects
 y Checks that ABS warning lights do not identify a defect

SECTION 7: ROAD EVALUATION**Starting the Trip**

 y Uses proper seatbelt assembly
 y Starts unit with brakes set, unit in neutral and clutch depressed
 y Uses clutch properly
 y Shifts gears smoothly
 y Uses proper gear selection

Braking

 y Plans ahead to minimize braking
 y Stops smoothly
 y Stops in proper position

Steering

 y Steers smoothly, good road management
 y Sits in proper driving position
 y Has proper hand position on the steering wheel

Intersections

 y Approaches with caution
 y Checks opposing traffic before entering
 y Yields the right-of-way
 y Obeys traffic signs

Railway Crossings

 y Approaches with caution
 y Selects proper gear before crossing
 y Does not change gears while crossing

Passing

 y Avoids passing in an unsafe location
 y Uses signals properly
 y Does not tailgate prior to passing
 y Scans around vehicle

SECTION 7: ROAD EVALUATION (continued)**Lights**

- y Uses proper lighting
- y Uses four-way flashers as required

Stopping or Stopped

- y Checks to rear when slowing
- y Proper use of space in front to avoid abrupt stop
- y Stops in proper position behind stop line or crosswalk
- y Comes to a full stop at stop signs
- y Leaves one vehicle length open in front
- y Opens space in front at startup

Turning

- y Signals intention well in advance
- y Gets in proper lane well in advance
- y Checks traffic before turning
- y Checks mirrors before and during turn
- y Does not drive over curb or past lane
- y Enters proper lane

Hills

- y Uses proper gears ascending or descending grade
- y Descends at a proper speed
- y Avoids rolling back if starting on a grade

Speed

- y Maintains speed consistent with ability and conditions
- y Adjusts speed to varying road, weather, traffic conditions
- y Does not exceed speed limit
- y Maintains a proper space in front of vehicle

General Driving Ability and Habits

- y Uses seatbelt properly
- y Yields right-of-way when required
- y Uses horn properly
- y Uses path of least resistance
- y Remains alert and attentive
- y Safely performs routing driving tasks
- y Maintains a professional attitude

SECTION 8: BACK TRAILER TO DOCK

- y Sets vehicle up in proper position before backing
- y Checks behind vehicle immediately before backing
- y Uses four-way flasher while backing
- y Sounds horn prior to backing
- y Scans around unit while backing
- y Maintains proper control
- y Backs square to dock

SECTION 9: DISASSEMBLY**Uncoupling Trailer from Tractor**

- y Drives lead trailer to designated stop or drop area and positions to park
- y Locks/sets tractor parking brake
- y Lowers trailer landing gear
- y Disconnects the emergency and service air lines from trailer
- y Disconnects light cord from the lead trailer
- y Releases fifth wheel lock
- y Slowly pulls tractor fifth wheel from under the trailer
- y Locks/sets tractor parking brake
- y Attaches lock to trailer king pin (if applicable)

Review Pre- or Post-trip Inspection Documentation

- y Tester reviewed pre- or post-trip inspection report requirements with applicant as applicable by regulation

SIGNATURE CONFIRMATION FOR UP-COUPLING TRACTOR, TRAILER

*Driver candidate acknowledges that the person who signed below is the person who uncoupled the trailer.

Driver Candidate Signature: _____

*Road test administrator acknowledges that the person who signed below has witnessed the uncoupling of the trailers by the above driver candidate.

Road Test Administrator Signature: _____

Road Test Administrator: Driver candidate should explain proper uncoupling while being evaluated.

SECTION 10: CERTIFICATION OF COUPLING AND UNCOUPLING

This certifies that the above-named driver was given the evaluation for road test and performed the coupling and uncoupling of the trailer under my supervision on the date of ____/____/____. It is my considered opinion that this driver candidate possesses the understanding and skills sufficient to safely couple and uncouple said equipment. A copy of this evaluation certificate has been given to the driver.

Test Administrator Name (Print): _____

Test Administrator Business Address: 450 Falling Creek Road

City: State/Province: ZIP/Postal Code: Spartanburg SC 29301

Test Administrator Signature: Title: Linehaul Manager

SECTION 11: CERTIFICATION OF ROAD TEST (TO BE COMPLETED BY TEST ADMINISTRATOR)

Driver Name (Print): _____ FedEx ID: _____

Driver License Number: _____ Issuing State/Province: _____

Transmission Type: ☐ Manual ☒ Automatic

This is to certify that the above-named driver was given a road test with a tractor and double trailer combination under my supervision on the date of

____/____/____, consisting of approximately 90 miles/kilometers. It is my considered opinion that this driver possesses driving skills sufficient to safely operate the type of commercial motor vehicle listed above. A copy of this road test certification has been given to the evaluated driver.

Time of Test – From: _____ To: _____

Signature: _____ Title: Linehaul Manager

TA Employer's Name: Nashbox Logistics

TA Employer's Business Address: 450 Falling Creek Road

City: Spartanburg State/Province: SC ZIP/Postal Code: 29301